COMPLETION REPORT

1	Name Of Work	**Improvements Of Asphalting In Mallasandra Ward No.13 Shettyhalli Sub Division.**
2	Sanctioned Estimate No.& Date	EE/DD/AS/02/2018-19, Date:03.07.2018 CE/DZ/TS/02/2018-19, Date:05.07.2018
3	Head Of Account which is chargeable	P-2415
4	Instrument Order No. & Date	BBMP/EE/DD/WO/17/2018-19, Date:09-07-2018
5	Name Of Contractor	**KRIDL**
6 a	Time Stipulated for Completion of work	**180 Days**
b	Delay in Execution of Work	— Nil
7	Measurement recorded in	M.B No: 4893 Page No: 489217 - 489228
8	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No, - do - Page No, - do -
9	Name of the office/official in charge of the work	
10	m) Asst.Eng/Junior Eng	Krishnappa
	n) Asst.Exe Engineer	Jayalingappa

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
5000000.00	4993550.89 4997616-00	—	2384-00

11.Certified that the above work has been completed within the stipulated time noted in the
12.Certified that the contractor has delayed and completed the work for which necessary fine recovered
13.Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner